

## Lew's 81<sup>st</sup> Update 10/29/2015

All customers from the Lew's, Jenni and Woods system are now being served from the Lew's well. You may see a slight pressure difference at this time, but when the new system is in full operation the pressure will change.

The reservoir pour is complete and will need to cure for the next 28 days before it can be filled.

The installation of the new well pumps at Lew's have been completed.

The new pump house and booster station is almost complete, contractor is working on the finishing touches.

Old wells have been decommissioned.

There is still about 120 feet of new main line to install. This should be completed in the next 28 days.

Once all the mainline is completed and all the heavy equipment no longer using the road the last layer of rock will be installed.

We are still expecting at least one more shut down for a couple of hours. We'll let you know when that will happen.

Contractor has been asked for an update timeline of the project.